
Severn Stoke Flood Risk Management Scheme






The Environment Agency

- We work to create better places for people and wildlife, and support sustainable development.
- EA is an executive non-departmental public body, sponsored by the Department for Environment, Food & Rural Affairs, supported by 1 public body.





FCRM roles and responsibilities in England





Environment Agency's 2020 FCRM Strategy

"A nation ready for, and resilient to, flooding and coastal change – today, tomorrow and to the year 2100"

- Climate resilient places: working with partners to bolster resilience to flooding and coastal change across the nation, both now and in the face of climate change
- Today's growth and infrastructure resilient in tomorrow's climate: making the right investment and planning decisions to secure sustainable growth and environmental improvements, as well as infrastructure resilient to flooding and coastal change
- A nation ready to respond and adapt to flooding and coastal change: ensuring local people understand their risk to flooding and coastal change, and know their responsibilities and how to take action


National Flood and Coastal **Erosion Risk Management** Strategy for England

Available on www.gov.uk



Justification for the development of a scheme

- Similar process for large or small projects the process is set out by the HM Treasury and Defra
- We must demonstrate that the benefits are greater to UK Plc than the costs, same as HS2. A challenge for Severn Stoke
- We must produce three business cases in line with HM Treasury spending rules
- We must secure statutory permissions planning permission, environmental permits etc, like any other 'development'
- Average time for scheme delivery is 6 to 8 years





Funding a scheme – partnership funding

- The EA has agreed a 6 year funding settlement with HM Treasury
- Funding allocations are based on the benefits that a scheme offers: the more benefits that a scheme can deliver then the more funding it is able to bid for
- Any funding gap has to be bridged by third party contributions
- Regardless of the contributions available, HM
 Treasury rules stipulate the EA can still only deliver a
 scheme with a Benefit Cost Ratio greater than 1

Everyone can read the rules on PF here: https://www.gov.uk/guidance/partnership-funding-for-fcerm-projects

1 of 38



Official

Calculate GiA funding for FCERM projects

External guidance: LIT 58060

Published: 19/06/2023

Introduction

This guidance is based on Defra's <u>partnership funding policy statement (2011)</u>, updated to take account of changes in June 2003. There may be more changes periodically in which case this guidance will be updated or withdrawn and replaced. The guidance continues with the principle that eligibility for flood and coastall risk management grant-th-aid funding (FCERM GA) is based on projects achieving specific outcomes.

To find out how much FCERM GIA a project is eligible for risk management authorities (RMAs) use a spreadthest known as the <u>partnership funding IPF1 calculation.</u> They include their expected confribution to apacific basefits (outcome measures), their estimated costs and the amount of funding they intend to commit (their proposed financial contribution) within the spreadsheet. The PF calculation works out how much FCERM GIA may be available to support the project using the surffs agreed with Defra for the updates to the partnership

This document sets out guidance for using the PF calculator 2020 and updates previous guidance from 2022, it does not define performance or reporting measures related to FCERM GIA outcomes.

This guidance applies to all new projects after 1 June 2023. <u>Transition emergensers</u> apply during the financial year 2023 to 2024. All project teams can use this guidance when they need to make a financial change to their project.

This guidance document

The guidance is for all risk management authorities (RMAs), project teams and assurers. Funding partners and communities vulnerable to flooding and coestal evosion should use it with the support of their local RMAs. It is shouldnot to match the 8 sections in the PF calculator 2000, to help make the calculator easier to complete. There is additional <u>supporting information</u> in section 19, with <u>coamplete to their complete the PF calculators et out in section 10, including how to correctly value financial contributions and how to consider the dutation of benefits</u>


Reference: LIT 58360

Version: 3.0

Dogg Lot 18




Scheme delivery history for Severn Stoke






What does the Severn Stoke funding proposal look like?

- £2M scheme
- Contribution from J Prosser & Son is fundamental
- Variety of other sources of funding to fill the gap
- Working closely with Worcestershire County Council







What has been done over the last couple of years?

- Strategic Outline Business Case production and approval
- Secured planning permission, including the discharge of 9 planning conditions
- Maximised the economic case within the rules
- Value engineering the scheme options to try and ensure a Benefit Cost Ratio greater than 1 – particular focus on Ham Lane where we have been considering flood gates, demountable barriers and road raising
- Have sought opportunities with the community Prosser's contribution
- Outline Business Case production and approval
- Statutory permissions Great Crested Newt License for example
- Full Business Case production and approval



Where are we now?

- Around 9,000m³ of material has been delivered to site.
- Further material will be delivered as construction starts





Where are we now?

 Archaeology investigations are now substantially complete in line with the planning permissions





Future work planned

- Great Crested Newt fencing to go in during the coming weeks in line with the Natural England license
- There will then be a period of Great Crested Newt trapping in line with the license – approximately 4-6 weeks' work
- Construction of the flood banks will start late summer



Longer term programme

- Ambition is to complete earthworks up to either side of Ham Lane this year
- Import and stockpile material near Ham Lane over the winter for the highway section
- Deliver the road raising at Ham Lane spring/summer 2024 in partnership with Worcestershire County Council
- Final landscaping works summer/ autumn 2024
- Will be issuing newsletters to the community approximately every 4 to 6 weeks

We remain committed to delivering a scheme at Severn Stoke



Severn Stoke Flood Alleviation Scheme - June 2023

This update provides the latest information on the delivery of the Severn Stoke Flood Alleviation Scheme.

Recent work

Over the winter we have been working with J Prosser's & Sens to import material for the embaniment. We have imported we types of materials to form the embaniment. There is also material to form the embaniment. There is also material that has been brought to site to form temporary access routes for the main construction phase. All material is tested belon it ambas on site is ansure that it is suitable and sale in complaince with our duries as the Embaniment Apency and the planning conditions.

Archaeological work states in Eebnury 2023. The first round of the archaeology progressed well with zome finds but nothing major hat will impact the archaeol. Following a health and safety audit we had in pruse the archaeological work on the 3ot of March 2023 while we reviewed the ways of working to crisure a safe environment for both the continuity and those entiring on the site.

We have now completed this review, and this will allow the archaeology and other activities to resume later this month.

Jpcoming work

The Environment Agency remains committed in completing the scheme. We must ensure that we get the best value within the trained budget we have in spend on the scheme, and we continue to work in participating with Monoscienteire County Cruzold (MCCC), Makeem Hills District Council (MICC) and J Prosser and Son Ltd. making challenging decisions to ensure that the scheme remains value.

Over the next couple of months, we have the following work planned:

- The archaeological work will restart from early June 2023 and is likely to take 4 to 6 weeks.
- All around the same time in June, Jackson CM. Engineering will start testing the
 maintal currently stockpled to continuiting greating characteristics. This is done so
 they can develop the appropriate construction methodology to place and compact if
 within the embarisment in accordance with the design specification.
- Fending of the whole site working area will be completed along with the installation of new fending along the site boundary to exclude Great Created Newts.
- Following the installation of the news fencing, an exercise to trap and relocate any
 news found in the working area will be undertaken. This is to ensure we comply
 with anytherometrial legislation. News trapping will take upwards of 30 days and will
 commence soon after we have received a Bornow to trap from Natural England,
 which we expect to necessive in the next 4 to it weeks.
- In advance of construction of the food embanisment, construction of associated criticals, the desirings and drawings thereafters will be undertaken. This will commission after next feeding, and frapping is complete.

customer service line

03708 506 506

floodline 03459 88 11 88 Page 1 of 2



Any questions?

